EXTENSION OF TIME PROPOSAL

1	Name of Work	Improvement to roads & drains at Balakaranagar ward under jurisdiction of Kodigehalli sub division
2	Amount of Work Portion	49.00 Lakhs
3	Estimated Cost	49.00 Lakhs.
4	Name of Contractor	K.R. Santhosh Kumar.
5	Agreement No.	197 / 3.2.2016
6	No. and date under which work order issued	EE/BTP/BSMD/E-Part/197/2015-16 dt 3.2.16.
7	Time limit originally fixed for completion	90 days
8	Date of application by the contractor for granting extension of time	1.5.2016
9	Date of receipt of application in the sub division office	1.5.2016
10	Extension granted if any	-
	i)	-
	ii)	-
11	Work carried out by the contractor during the original period stipulated in the contract	-
12	Work carried out during 1st extension	-
13	Work carried out during 2nd extension	-
14	Timenow applied for	180 days
15	Date of recommending time limit appled for	1.5.2016
16	Whether the orginal application of the contractor is enclosed	Yes
17	Balance of work remaining to be done	100 %
18	Probable time required for completion of remaining work	180 days
19	Cost of work chrged establishment charged on the work after the expairy of original period	-
20	Whether notice as per clause of contract has been issued	
21	Remarks of the AEE and the daily rate of penalty proposed	As this work is interrelated with other works. Work could not be executed. No fault from contractor. Penalty may not be levied. Extension of time may kindly be granted.
22	Remarks of the EE with the daily rate of penalty proposed	

Assistant Engineer

Executive Engineer
Byatarayanpura Division
BBMP., Bangalore-92.

Assistant Executive Engineer

Assistant Executive Engineer,
Kodigehalli Sub Division.
Yelahanka Zone, B.B.M.P.,
Bangalore.

Chief Engineer
Yelahanka Zone,
BBMP., Bangalore-92.

EOT is granted to the extent of 180 days. (F.L received upon)

To be put up to the file
2/12/16
EE (BTP)

02/12/16

K.R. SANTHOSH KUMAR

K.P.W.D & B.B.M.P CIVIL CONTRACTOR

4 Sumurddi, A.v.r. Block, 1st Main, Virupakshapura, Vidyaranyapura Post, Bengaluru-560097

Ref.

Date 05.05.2016

To
The Executive Engineer
Byatrayanapura Division
Yelahanka zone, BBMP
Bangalore

Sir,

Sub: Request for extension of time
Ref: Work order issued from your office vide NO. EE/BTP/BBMP/E-PMT/197/2015-16 dated 03.02.2016

With reference to the above subject, I wish to bring to your kind notice that I have been given work order for executing the work of " Improvements to roads and drains at Sahakarnagara surroundings in ward no. 8, kodigehalli sub division, vide referenced work order no. above. The work involves remodeling of drains in Balaji layout and asphalting work in sahakarnagara. From the sub division office end, the work of survey for remodeling of drains is yet to be finalized and as such I have not been handed over the site as on this date. Being this situation, I have not committed any fault from my side. Hence delay of work execution has not occurred by me. However, I wish to continue to start and complete this work as and when the site is handed over to me within the stipulated time. Hence, I kindly request that Extension of time may kindly be granted from BBMP office.

Thanking you sir,

Yours faithfully

(K.R. Santhosh Kumar)

Copy to the Assistant Executive Engineer, Kodigehalli sub division for information and requesting for early completion of survey work and to hand over the site as the earliest.